



Wilson Boat Ramp Construction Update:

Today (5/29) Asphalt was placed on the eastern half of the ramp area. Avail Construction will return on site tomorrow (5/30) to finish with the western half of the project. On Friday (5/31) we will have ITS on site to stripe asphalt centerlines and parking spaces. At this point, each of these milestones have requirements that require traffic to remain off the site until engineering and manufacturer cure times are achieved. We ask everyone to remain out of the boat ramp area until Saturday morning (6/1) at which point the ramp will be fully open to the public and outfitters.

Looking forward to the full opening on (6/1) we ask that all ramp users adhere to the painted parking and posted signage. We anticipate additional light construction activity to occur the week of 6/3 but do not anticipate additional closures of the ramp. As construction will be ongoing, staff is requesting the public and outfitters to park vehicles and trailers at Stilson to allow crews to access the roadway shoulder. Staff will inform the public when the parking spaces will be available for use.

Thanks to everyone for their patience while we get the ramp open. We anticipate a slight learning curve to the use of the new facility and will work with our partners to make sure ramp access is safe and intuitive.

For any inquiries or concerns regarding the project, please contact Max Moran, Parks Project Manager, at mmoran@tetoncountywy.gov

Released 5.29.24